

Project name:	Project no.
Location or site:	Submission date:
Originator: (company & author)	Originator's ref.

Review guidance:

Risk Assessments and Method Statements (RAMS) should only be reviewed by competent personnel. Reviewers should have knowledge of the site where the work is to be carried out and the site-specific hazards which may affect the work and workers.

Where the detailed work is specialist, i.e. electrical work or asbestos removal, then the RAMS should also be reviewed by a technical person with experience in the risks associated with the work. If two people review the submission, then both reviewers should sign the sheet.

Below is guidance on how to complete the form and what to look for whilst reviewing the submitted RAMS. OTHER sources should be used for reviewing RAMS, such as HSE guidance to ensure risks are adequately controlled.

Aspect	Guidance		
DESCRIPTION OF WORK TO BE D	ONE:		
Detailed Description:	 Should be taken from the submitted document and should detail the following; Description detailing what is involved in the work being undertaken, Where the work is taking place How many people are taking part in the task? If any of the works taking place out of hours or over the weekend 		
Start and End Date / time:	- The submitted document should have specific dates for the work been detailed with durations reasonable for the work to be done?		
Names Supervisor:	 Does the method statement name a supervisor for the works to be the first point of contact and responsible for ensuring the work is carried out safely? 		
Qualification / Experience:	 Have the supervisors Qualifications been listed to show that they are capable of ensuring the work is carried out to the detailed method and controls? 		
RISK ASSESSMENTS: Physical Ha	zards		
Access to & egress from work area:	 Is access available, planned and clear of obstructions? Are entry points secured against unauthorised access? Has any access equipment that will be needed been listed? Will the work block any emergency exits or escape routes? 		
Delivery Arrangements	 Does assessment detail how delivery drives unfamiliar with site will be dealt with? Are traffic marshals or banksmen required? Is a lay-down area defined? Will access to working areas be restricted? Is method of transport from lay-down area to work area defined? Is there a defined method of offloading the delivery? Have any necessary lifting plans been prepared? 		
Manual handling:	 Has feasibility of mechanical lifting been considered? Are item weights listed, including specific lifting points? Is the items shape and shapes considered (with sharp edges or temperature)? Is pushing, pulling and levering considered in the assessment (especially cable pulling)? Is work taking place in an awkward location (Above head height, out of reach)? Is Tandem Lifting arrangements detailed? Have personnel involved been trained? 		
Hand and Power Tools	 Tools are specified to carry out the task correctly and safely? Controls for identifying and dealing with tool defects are detailed? Do controls detail use of guarding and auxiliary handles? Portable power tools are subject to a 'PAT' test every 3 months? 		
Moving plant and equipment:	 Are details of movements defined — such as items to be moved; from where to where; route to be used, item size and weight? Have any potential trap points been identified? Is separation of personnel and plant detailed? Are banksman duties detailed for moving plant? Is existing plant considered such as rotating bridges? 		

SHE19b V3 July 2023



Project name:				Project no.				
Location or site:		Submission date:						
Originator: (compa	any & author)		Originator's ref.					
				Guidance				
	Aspect	_	Is there a lifting plan?	Jance				
Lifting operations:			Has ground bearing capacity been considered? What lifting accessories are to be used? Is there detail of accessory inspection and defect management? Are access to area, exclusion zones and methods for restricting access to area covered? Are Overhead and building obstructions been identified? Has a slinger been appointed and identified? Is the slinging or lifting method detailed?					
Excavation work	 Are provision of edge protection, support system and dewatering arranger covered? 							
Services (underground):			Are drawings or surveys of services available? Are special precautions (such as use of trial holes, hand dig or cable-location tools) detailed? Are safe digging methods detailed? Are discovered services protected and adequately supported? Method for developing Permit to break ground detailed? Are all works to be carried as defined in HSG47?					
Services (overh	ead)	 Are services in area listed? Are details given of precautions to be taken? Will work comply with GS6? 						
 Has work platform been identified for use? Are collective protection measures being used (rather than personal r where reasonably practicable? Have adequate anchorage points been provided or identified for fall-p or arrest systems? Will operatives be working to SG410 and scaffolds erected to TG20:1 erecting or dismantling scaffolding? Are operatives involved in the erection and dismantling of towers Cor 				ified for fall-prevention ed to TG20:13 when				
 Has category of confined space been identified? Are entry team roles defined? Are controls in place for the specific risks and for preventing the creat hazards? Are emergency procedures in place? Are personnel competent for carrying out the work? Does system of work meet a similar standard to that described in Tha Confined Space Red Book? 				-				
 Which Electrical Safety Rules will be applied? (Thames or Contractor Has contractors Electrical Safety Rules been approved and thy can p evidence Is live working avoided? Where live working needs to take place are suitable? Will non-metallic working platforms and access equipment be used? Are insulated tools being used? Is there a detailed isolation procedure? Are there controls for proving dead including the equipment to be used? Is special PPE such as flame retardant overalls detailed? 					nd thy can proved e place are controls nt be used? ent to be used?			

Thames Water

Project name:	Project no.
Location or site:	Submission date:
Originator: (company & author)	Originator's ref.

Aspect	Guidance
Fire, Flammables and Hot works:	 Have other hot works methods been considered to remove ignition sources? Have Flammable sources been removed or protected against ignition sources? Is firefighting equipment available and are people trained to use them? Is a Hot works permit required? Are cylinders secured upright and properly transported to the work area? Are Flashback regulator fitted and inspected?
Temporary works:	 Are requirements defined for scaffolding, formwork, support systems, dams, caissons or cofferdams? Are details of temporary works defined, with design drawings where necessary? Are designs provided for all non-standard scaffolding? Has information from the design risk assessment been applied? Are the people installing them competent in doing so? Is there a method for dealing with alterations from the original design? Is there a detailed regime for inspection of temporary works
Work / testing on pressurised systems:	 Is the isolation procedure fully detailed? Is there a safe method for releasing any stored energy from the system prior to work? Is there a method for re-priming the system? (removing any air where necessary) Is testing points and method fully detailed including test pressures? Are temporary works calculations available for restrained pipe ends? Are exclusion zones setup whilst testing takes place?
RISK ASSESSMENTS: Process Haz	ards
Competence / training of workforce	 Are the personnel involved in the work named, with their experience, knowledge, skills & qualifications? As a minimum everyone should hold a Thames Water Safety Passport. EUSR Water Hygiene Cards should be held for people working on WTW and potable water systems Has competency of the work force been stated? Are sufficient numbers of first aiders appointed for the work to be carried out? Do site personnel hold a national safety card (e.g. CSCS) which is relevant to their Trade? Are plant operators adequately trained for the Plant they are operating? Are there any safety critical roles which need training? (confined space, Electrical)
Process / Operational interface	 Will work activity affect existing plant or operations elsewhere on or off site? Does the RAMS indicate that the contractor has discussed the work with operations? Has discussed mitigation controls been listed? Are permits and isolations in place? Are contingency plans detailed? Is access still provided for operations to get to operational plant? Are shutdowns kept to a minimum? Is the work adequately resourced for shutdown work? (Standby equipment, additional labour) Has items been prefabricated or prepared to minimise outage time?
Water Quality / Effect on public	 Are water connects chlorinated of prepared to minimise outage time? Are water connects chlorinated, flushed and sampled before putting into service? Does planned equipment outage have an impact on other plant? (increased load, decreased overall treatment)



Project name:			Project no.		
Floject name.					
Location or site:			Submission date:		
Originator: (company & author)			Originator's ref.		
	Aspect	Guid	dance		
Working around process equipment		 Is the work taking place next to panels where switches or E stops could be accidentally operated? Is dust being created by cutting or breaking operations within MCC rooms with VSD in the panel? Is dust suppression in place or replacement of dust filters in panel fans Is dust being generated in the same room as Gas or fire detection? Is isolations and re-energisation of these systems detailed Is work taking place next to critical plant? Are there protective controls in place? Is work taking place next to high risk processes such as HV or chemical lines? 			
RISK ASSESS	MENTS: Health Hazar	ds			
Noise:		 What will levels of personal exposure be? Have control measures or alternative means been considered? How will other workers nearby be protected? Have environmental conditions been considered? (enclosed space, reverberation) Has specific hearing protection been specified with SNR number? 			
Vibration: - What will levels of personal exposure be? - Have control measures or alternative means been considered? - Will a record of exposures be kept? - Are Tool vibration ratings listed?					
Asbestos:		 Are details given of asbestos presents and control measures being used? Have these been reviewed by the H&S Department? Have notifications been given for planned work on asbestos? How are other people restricted from the work area? How is the Waste to be stored and removed? What are the decontamination procedures? 			
COSHH:		 Have manufacturers' safety data sheets (MSDS) been provided? Has a specific COSHH assessment been carried out for the work to be undertaken? How are the materials to be stored and disposed of? Is specific task PPE listed? Is the substance suitable for the space it is going to be used in? 			
Work Within Hazardous Areas		Is the work taking place in a potentially explosive atmosphere? Is the environment they are working in naturally noisy? Is there a risk of toxic Gas? Does their work area require specific entry procedures? Are they listed? Is there a need for a specific PPE within their area? Is there a need for a specific rescue plan to remove someone from the area?			
RISK ASSESS	MENTS: Technical Ha	zards – Require additional specialis	st review		
Security		 Will the work affect our current security arrangements for site? Are the proposed security controls acceptable? Will the electronic access equipment be affected? How will key / fob issue for access be controlled? 			
- Highway / Public accessible areas		Does the work comply with NRWSA? Is signage and demarcation adequate? Has the customer complaints centre been informed? Is there adequate barrier between the works and the public? Is netting or hoarding provided where there is a risk of flying particles? Are other services protected?			
Demolition or re	furbishment:	 Has a refurbishment and dismantling Has the need for temporary works be Has a separate plan been reviewed b specialist? Is there an exact sequencing for the of Are there exclusion areas? Has services to the structure been discussional sectors and the structure been discussional sectors and the structure been discussed and the structure been discusse	en considered? by H&S Adviser and demolition?	a temporary works	

Project name:				Project no.		
Location or site:				Submission date:		
Originator: (compar	ny & author)			Originator's ref.		
ŀ	Aspect			Guidance		
RISK ASSESSN		ironmenta	al Hazards			
 Will work produce any waste? How will this waste be removed from Site? Is waste carrier information and duty of care detailed? Will work give a risk of pollutants entering water courses or aquitable 				or aquifers?		
Environmental –	pollution co	ntrol:	 Are emergency spill procedures in place? Are plant nappies provided to static plant? How does refuelling take place? How are Chemicals and oils Stored? 			
METHOD STAT	EMENTS:					
Author visited the	point of work?		 How has the author made ther If they have not been to site is work starts? (Point of work risk 	there a method of identify assessment)		
Is the method of work specific to the task area?			 Generic Rams should not be tolerated. Identified Hazards and control measures should be specific to the work & Site. If the RAMS is for multiple sites, then how is the RAMS made specific? 			
Does the method s significant risks?	statement cov	er all	Is there enough detail in the method to allow an adequate assessment for the risks?			
Does the method statement cover task- specific PPE?			 Is PPE specific to the task (such as cutting, grinding, burning or welding)? Is PPE compatible with all other items of PPE? Are specialist gloves indicated? (Rubber gloves for chemicals etc.) Is flame retardant overall specified for electrical work? Are the additional PPE requirements specific giving EN standards and ratings? 			
Consultation and briefings of - Was workforce consulted during the preparation of the method statement' personnel: - Was this consultation at the work location and who did it?						
Emergency procedures:			 Has the access point to the site words? Is provision of competent first a first aid equipment? Are methods to be used for the required and practice drills, if a Are emergency Procedures de height and electrical work? How do the emergency procect On larger sites is there details the work area? 	e and work area onsite be aiders covered, noting the e evacuation of personnel ppropriate? tailed specifically for Conf lures tie in with any existir	en detailed using what 3 nearest first aider and defined, with equipment ined space, working at ng site procedures?	
 Has the RAMS been reviewed internally by the contractors' company Have they indicated that the document has been reviewed recently by sending through to Thames Water? 						
further sub-contrac	- If the works has been further contracted by the supplier, then the supplie sub-contracted works - If the works has been further contracted by the supplier, then the supplie indicate that they have reviewed and accepted the document before form on to Thames Water.					
Isolation and perm	 If Yes to the last question, then the isolation and permits section below the question should be completed. Exact location points should be listed including points and locations for test isolations. Means of locking and tagging off should be listed as well as preventing accidental activation. 				d locations for testing as preventing be used.	

Contractor Risk Assessment and Method Statement Review Guidance						Sheet: 6 of 0	serial no. 6	Rev.
Project name:					Project no.			
Location or site:					Submission c	late:		
Originator: (compa	ny & author)				Originator's r	əf.		
	Aspect			Guid	dance			
Comments and	acceptan	ce:						
Additional Comm	nents		- This section	can be expanded or shru	ink if necessa	ry by ac	dding or delet	ing lines